

# ROAD REPORT

The Official Newsletter of the Sandusky County Engineer

No. 13

August 7, 2015

## FROM THE ENGINEER

Yesterday, Jenna and I had the pleasure of showing the entire Board of Supervisors of the Sandusky County Soil and Water Conservation District the Hoeflich Ditch, which is currently under construction. When completed, they will be responsible for the maintenance of this project, as well as all other completed petition ditch projects. We also looked at the Karbler Ditch and the Wahl Ditch. This Board needs to be commended for their work. They volunteer their time without any compensation. Hats off to the SWCD Board!

It looks like we will have another ditch to construct this Fall. The appeal period on the Alley Ditch has passed and we are not aware of any appeals, so we will be setting a bid date soon. This is a joint county ditch with Seneca County.

Today is Matt Reinhart's last day with us. He will be starting work with a Columbus consultant later this month. We appreciate all the work Matt has done for us here in Sandusky County and wish him well in his new job. Good luck Matt!

## HAPPY ANNIVERSARY (Years of County Employment)

Kory Keegan	August 11 <sup>th</sup>	1 year
Rick Villarreal	August 12 <sup>th</sup>	19 yrs.

## HAPPY BIRTHDAY

Kris Foreman	August 12 <sup>th</sup>
Kim Foreman	August 18 <sup>th</sup>

## FROM THE ROAD SUPERINTENDENT

### CR 66 BRIDGE REPLACEMENT

Last week our crews dug out and paved the approaches and set the guardrail post. The bridge was then waterproofed and approaches cleaned for Gerken to come in and overlay the project. Last Friday, Gerken paved this project. The road is now open, but there is still some dirt work and cleanup work left to do.

### CR 177 CULVERT

Our crews, like the 66 bridge, dug out the approach and filled with Type II asphalt. They have also installed a 12" storm sewer on the northeast quadrant. More rock was installed around the culvert pipe. We are now waiting for Gerken to come widen the road and overlay the culvert. Some of the spoils will be used for fill to build up the shoulders each way of the culvert.

### TR 223 BOX CULVERT

With the CR 177 project on hold, we have moved the excavator over to TR 223. We are replacing a twin culvert with a 10X5 box culvert. Dirt spoils dug out were hauled to CR 177 to help build shoulder. Boxes are scheduled to be set next week on the 12<sup>th</sup>.

### ROAD MAINTENANCE

- Mowing west continues.
- Sign grant work still continues.
- A catch basin was installed at the intersection of W. State St. and Walter Ave.
- New school lights are being installed on Buckland Ave. for Lutz School. Old ones have been removed and new concrete bases have been poured. The new poles, lights, and signs are being installed today.